## **BOYERTOWN AREA SCHOOL DISTRICT**

## MIDDLE SCHOOL EAST

AHERA 6 Month Re-Inspection Report

November 2023

Table 1
Room by Room Inventory of Asbestos Containing Materials

ROOM/AREA	MATERIAL DESCRIPTION	SAMP	QNTY	ı	D		Α	Α	Р				
NOOMI, ALEX	BEGGIA HOIL	NO	Q.III	S	С	Е	T	F	D	F	%	TYPE	COMMENTS
Planetarium	Acoustical Ceiling Plaster		7300	S	0	1	1	0	2	2			3 sensors attached to ceiling plaster
													1 location with minor damage above platform
Room 516 - Storage	Fire Doors	A	2	E	0	2	1	1	1	1	A		assumed - good condition
Room 517 - Storage	Fire Doors	Α	2	E	0	2	1	1	1	1	А		assumed - good condition
Room 520	Fire Doors	Α	1	Е	0	2	1	1	1	1	Α		assumed - good condition
Room 522 - Loading Dock	Fire Doors	Α	2	E	0	2	1	1	1	1	А		assumed - good condition
Boiler Room	Fire Doors	Α	2	E	0	2	1	1	1	1	Α		assumed - good condition

Per discussion with the BASD Facilities Personnel, it appears that all blackboards and bulletin boards were replaced during previous renovations. Therefore, boards were not inspected nor qualified.

This AHERA 6 Month Re-Inspection was performed by Scott Schiel in November 2023 (#754246)

Scott Schiel #754246 Director of Facilities & Operations Boyertown Area School District

Table 2
Summary of ACM

Material	Estimated		Estimated	
Description	Quantity		Removal Cost	
·				
Acoustical Ceiling Plaster	7300	S	\$90,000	
-				
Fire Doors	12	E	\$3,000	
ESTIMATED TOTAL			\$93,000	

Table 3
Recommended Response Actions

Location	Material Description	Recommended Response Action
Planetarium	Acoustical Ceiling Plaster	Handle under O & M Program
Throughout	Fire Doors	Handle under O & M Program

## Table 4 Summary of Response Actions Taken

There has been no known or documented asbestos response actions performed in Boyertown Middle School East since the last AHERA 3 Year Re-Inspection, which was conducted in November 2021.